Bruhath Bangalore MahanagarPalike
Rajarajeshwari Nagar Zone.
WORK COMPLETION REPORT

1	Name of the work	**Providing high intensity illumination to Ayyappa temple junction, Sahithyakoota junction, Bel circle u-turn, Muthyalanagara junction BFW junction and Rajagopal circle of ward No-16 Jalahalli under RR nagara zone.**
2	Sanctioned Estimate No. & Date	EE/ELE/RRN/AS/21/2021-22, Dtd:04/09/2021
3	Head Of Account	P0300 M And R to Street lights- Replacement of Burnt Bulbs etc. (Package)
4	Work Order No & Date	EE/Ele/RRN/WO/18/2021-22 Dtd:28-Dec-2021
5	Name Of the Contractor	**Niharika Electricals, Prop. Dilip J**
6	Amount of Estimate Rs.	1100000.00
7	Amount Put to Tender Rs	998716.53
8	Amoun of ExpenditureRs. (Bill Amount)	799746.00
	Excess Rs.	-
	Saving Rs.	198970.53
9	Date of Commencement of Work	28-12-2021
10	Date Of Completion of Work	05-04-2022
11	Measurement Book No & Page No	3722/2021-22 Page:372101-372111
12	Name of the Subordinate incharge of Work.	Gavisiddaiah S AE (Ele)
13	Name of Inspecting officer	Gavisiddaiah S AEE (Ele) I/C
14	Other details if Any	-

This is to certifiy that the work **of Providing high intensity illumination to Ayyappa temple junction, Sahithyakoota junction, Bel circle u-turn, Muthyalanagara junction BFW junction and Rajagopal circle of ward No-16 Jalahalli under RR nagara zone.** Has been Executed and completed in all respect satisfactorily as per the sanctioned estimate and plan.

Asst. Exe. Engineer(Ele)
R.R Nagar , BBMP.
Rajarajeshwari Nagar Zone.

Executive Engineer(Ele)
Bruhath Bangalore MahanagaraPalike

Superintending Engineer (Ele)
Bruhath Bangalore MahanagaraPalike